

Monthly Report – August 2020

Capital improvement

Sawmill Parkway Resurfacing

- Pathway/Ramp Repairs continue
- Additional Curb has been identified to be replaced
- Crews will finish all curb repairs prior to starting paving work

2020 Street Maintenance and Repair Program

- Scioto/Liberty Intersection underground work completed Mid-August
- Residential concrete work (curbs, ADA ramps) is complete
- Paving is scheduled to start 9/9 weather permitting
- Contractor intends to start at Scioto/Liberty Intersection and move from there

Seldom Seen and Liberty Traffic Signal (Delaware County Engineer)

- Signal Poles were delivered to the Powder Coater in Late August typical turnaround is 2-4 weeks from then.

Development

Active Commercial Construction

- Armita Plaza
- Mews at Zion
- Buckeye House Painting
- Powell Crossing

Active Residential Construction

- Verona - Section 1 & 3
- Carpenters Mill - Section 1 & 2
- Reserve at Scioto Glenn - Section 2 & 3
- Morris Station
- Carriage Trail
- Harpers Point



ENGINEERING DEPARTMENT

47 Hall Street | Powell, OH 43065 | 614.885.5380 | cityofpowell.us

Department Numbers

- 21 Permits reviewed and approved
- 12 Residential Lot Inspections performed

Misc. Updates

- MORPC Attributable Funds Committee meeting - 8/5
- Upper Scioto Watershed Flood Risk Review meeting with FEMA - 8/11